


G2S North

Southam Embankments and Southam cutting volumes



CIVIL ENGINEERING · PLANT · DEVELOPMENT

Overview of Southam cutting Ch 125+200 – 126+350



Phase1 from Ch 125+600-126+350 (Fill volumes



Excavated material from Southam cutting will be placed as a embankments fill






Phase2 from Ch 125+150-125+600





Overview of Southam Embankment Ch 124+500 – 125+200

Southam EMB





Southam Cutting Volumes

Description	OGL (m3)	-600 (m3)	Chainage
Excavation up to formation	465671	418711 TS- 23480m3 and USS- 23480m3	124+200 – 126+350 TS stripping finished
Excavating replace	16000	-	125+700 – 126+350
Prepared subgrade 400mm	6500	-	124+200 – 126+350
Protection layer 220mm	5000	-	124+200 – 126+350
Left embankments fill	26000	35000	
Right Embankments Fill	11000	16000	




Southam Embankment Volumes


Description	From OGL (m3)	From -600 (m3)	Chainage
Excavation to formation	15000	8000 TS-3500m3 USS-3500m3	124+500 – 125+250 TS stripping finished
Upper EMB fill	20851	-	124+500 – 125+250
Prepared subgrade	3502	-	124+500 – 125+250
Left EMB fill (GFL)	156804	177501	124+500 – 125+250
Right EMB fill (GFL)	100054	115175	124+500 – 125+250
USS re-soiling left EMB	15000	-	124+500 – 125+250
USS re-soiling right EMB	11000	-	124+500 – 125+250
TSS re-soiling left EMB	7200	-	124+500 – 125+250
TSS re-soiling right EMB	5300	-	124+500 – 125+250




P-X volumes in Southam embankment stockpiles

P-X Outputs to discuss







Post-construction land use

